





GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 8/13/09

BARGE: GBL 430

INITIAL THE FOLLOWING TEST AS COMPLETED

-  MAIN CARGO HEADER TESTED TO 188 PSI
-  DUMMY CARGO HEADER TESTED TO 188 PSI
-  PUMP RELIEF VALVE OPENED AT 125 PSI
-  PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:
(PRINT) Michael Quinton
(SIGN) 