

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 5-20-11

BARGE: GBL730

INITIAL THE FOLLOWING TEST AS COMPLETED

RB

MAIN CARGO HEADER TESTED TO 188 PSI

RB

DUMMY CARGO HEADER TESTED TO 188 PSI

RB

PUMP RELIEF VALVE OPENED AT 125 PSI

RB

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT)

Ryan Ballard

(SIGN)

