

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE: 11-5-11

BARGE: GBL 830

INITIAL THE FOLLOWING TEST AS COMPLETED

JL MAIN CARGO HEADER TESTED TO 188 PSI

JL DUMMY CARGO HEADER TESTED TO 188 PSI

JL PUMP RELIEF VALVE OPENED AT 125 PSI

JL PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Justin Cullifer

(SIGN) 