

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 11-16-23

BARGE: 2430

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DY MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DY DUMMY CARGO HEADER TESTED TO 188 PSI

DY PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DY PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Dustin Youmans

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department