

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 10-16-23

BARGE: GBL 2830

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TW MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TW DUMMY CARGO HEADER TESTED TO 188 PSI

TW PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TW PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Trover williamson

(SIGN) Trover williamson

After testing is complete, scan document and send to GBL Operations Department