

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 8-3-2023
BARGE: GBL-2930

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

- PW MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
- PW DUMMY CARGO HEADER TESTED TO 188 PSI
- PW PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
- PW PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Peyton Wilson

(SIGN) Peyton Wilson

After testing is complete, scan document and send to GBL Operations Department