

## GOLDING BARGE LINE

# TANKBARGE CARGO PIPELINE TEST

DATE 2-2-24

BARGE: GBL 5030

This test is in accordance with USCG letter dated 2/26/2019

### INITIAL THE FOLLOWING TEST AS COMPLETED

ZA MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

ZA DUMMY CARGO HEADER TESTED TO 188 PSI

ZA PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

ZA PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Zachary Alderman

(SIGN) Zachary Alderman

After testing is complete, scan document and send to GBL Operations Department