

## GOLDING BARGE LINE

# TANKBARGE CARGO PIPELINE TEST

DATE 9-11-23

BARGE: GBL 5530

This test is in accordance with USCG letter dated 2/26/2019

### INITIAL THE FOLLOWING TEST AS COMPLETED

CS

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

CS

DUMMY CARGO HEADER TESTED TO 188 PSI

CS

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

CS

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Logan Gentry

(SIGN) Logan Gentry

After testing is complete, scan document and send to GBL Operations Department