

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE 11/29/23

BARGE: GBL 5734

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TS MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TS DUMMY CARGO HEADER TESTED TO 188 PSI

TS PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TS PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Tyler Smith

(SIGN) Tyler Smith

After testing is complete, scan document and send to GBL Operations Department