

**GOLDING BARGE LINE**

**TANKBARGE CARGO PIPELINE TEST**

DATE 1/20/24

BARGE: GBL 230

This test is in accordance with USCG letter dated 2/26/2019

**INITIAL THE FOLLOWING TEST AS COMPLETED**

20 MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP


20 DUMMY CARGO HEADER TESTED TO 188 PSI

20 PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

20 PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Zachery Doster

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department